



LABCONCO CORPORATION

8811 Prospect Avenue
Kansas City, MO 64132
(800) 821-5525, (816) 333-8811
(816) 363-0130 fax
labconco@labconco.com

IQ/OQ Protocol

Installation Qualification/ Operation Qualification

Protector[®] Echo/Airo Series Laboratory Filtered Fume Hoods

Purpose and Scope

This Qualification Protocol is solely intended to be used with Labconco Protector® Echo or Airo Filtered Fume Hoods, which are new or relocated.

It is written to assist the end-user in validation of predetermined specifications. The protocol begins with planning the site for the piece of equipment and therefore is of value prior to receipt of delivery.

Responsibilities

End-User – The ultimate user or otherwise appointed personnel in the lab is responsible to ensure the fume hood is installed and operating properly. This document can assist in that validation. This document cannot however anticipate every application or unique situation encountered with the installation and operation. It is therefore essential that users, lab managers and safety officers work together to broaden the scope of this document through cautious forethought.

End-User Employer – The employer is responsible for supporting the validation through adequate resources and training. The organization shall also ensure the validation process has been fully carried out prior to use of the fume hood. Records should be stored in a safe, easily retrievable location. The location of the fume hood, preventive maintenance and certification schedules should be documented in the company's quality system.

Fume Hood Certifier – All fume hoods should be certified prior to use. A qualified certifying technician must do this process with calibrated instruments. The fume hood should be certified upon installation, on a scheduled annual basis and whenever the fume hood is moved to a new location. Certification is the key requirement of this protocol.

Manufacturer – Labconco Corporation, certified ISO-9001, is responsible to fully test each respective Protector® Fume Hood model, using the ASHRAE test protocol, to ANSI Z9.5 requirements prior to shipment. The manufacturer must retain inspection records. Their staff of Product Service Representatives and Product Specialists can assist with information on the purchase, delivery and installation. Labconco is not responsible for carrying out the actual installation or validation processes.

Performance Qualification

Once the Protector Filtered Fume Hood has been checked for proper installation and operation, its performance may be validated. Labconco cannot recommend specific procedures to do this. The performance validation should be designed to meet the specifications and accuracy required of the application.

In general this requires establishing acceptance criteria, inspecting and testing the results with calibrated equipment and qualified personnel. Some basic suggestions are included after the Operational Qualification section.

A. Installation Qualification

Step	Description	Specification or Acceptance Criteria	Result	
			YES	NO
1	Site Planning			
1a	Carbon Filtration	Has a Chemical Usage Assessment been completed for this application?	Y	N
1b	Proper airflows	Will the enclosure be located in a room with windows that will remain closed?	Y	N
		Is the enclosure to be located away from heavy foot traffic, doors, fans, ventilation registers and any other air-handling devices that could disrupt its airflow patterns? (Cross drafts should be kept less than 1/3 the face velocity per ANSI Z9.5)	Y	N
1c	Mounting Surface	Have accommodations been made for placement of the enclosure on cabinetry or a table of suitable strength and proper height?	Y	N
1d	Space Requirements	Refer to Appendix B in User's Manual. Has adequate floor, counter space or overhead space been provided for placement of the enclosure?	Y	N
1e	Electrical Service	Are services available for the enclosure of adequate size and proper voltage? (See Appendix C of the User's Manual)	Y	N

Protector® Echo/Airo Series Filtered Fume Hoods IQ/OQ Protocol #1060201

1f	Delivery Requirements	If the fume hood has not been delivered, have arrangements been made with the facility or delivery agent to have equipment capable of gently handling a packaged skid of this size and weight? (Refer to Chapter 3 of the User's Manual.)	Y	N
		Is there a clear path from the loading platform to the final destination in the lab?	Y	N
		When required, will there be equipment to move the fume hood onto the final mounting surface/stand? (Refer to the Getting Started section of User's Manual)	Y	N
2	Prior to Operation			
2a	Damage Claims	Has the fume hood been inspected for any signs of damage that may have occurred while in transit or within the building? Keep packaging materials until inspection is complete. If so, refer to the User's Manual for information on shipping damage claims.	Y	N
2b	Set Up	The fume hood has been mounted to a substantial supporting stand or cabinet that has been checked for level?	Y	N
		The cabinet or stand is set at a suitable height for the operator to work ergonomically?	Y	N
		Before attempting to operate the sash, verify that: <ul style="list-style-type: none"> □ the sash cables are centered on the pulleys, □ the sash weight has been released from the shipping position? Refer to the manual for sash weight release.	Y	N
		The User's Manual is shipped within the fume hoods. It has been unpacked and stored for future use.	Y	N

Protector® Echo/Airo Series Filtered Fume Hoods IQ/OQ Protocol #1060201

2c	Sealing the Hood	The fume hood is sealed to the work surface to prevent spilled materials from collecting under the walls of the hood?	Y	N
2d	Electrical Connections	Is the fume hood connected to a dedicated electrical circuit of proper voltage and amperage? See identification plate behind the front panel.	Y	N
		Duplex receptacle(s) are operational? Do the GFI test and reset buttons work properly?	Y N/A	N
2e	Service fixtures	A qualified technician has installed the services? Checked for leaks?	Y N/A	N
		Verified that valves are labeled for the proper services?	Y N/A	N
2g	Basic Operational Checks	With the Light Switch (button) pushed ON, does the light illuminate the interior of the fume hood?	Y	N
		Does the blower operate with the Blower Switch (button) pushed ON?	Y N/A	N
		Does the sash rise smoothly to the appropriate height with the appropriate force?	Y N/A	N
		If equipped with sash stops, are they installed and operable?	Y	N

B. Operational Qualification

Step	Description	Specification or Acceptance Criteria	Result	
			YES	NO
1	Certification			
1a	Initial Certification	Prior to use, has a qualified technician tested the airflow through the enclosure prior to use? Your Safety Officer may have acceptance criteria for face velocity. Labconco recommends 60 fpm at 16" sash stop. Recorded face velocity: _____ fpm	Y	N
1b	Documentation	Has the verification of proper airflow been documented and filed?	Y	N
1c	Next Required Verification	Verification/Certification should be done at least annually. Has the next required testing been added to your quality system's preventative maintenance or certification schedule?	Y	N
2	Training			
2a	User Training	Have all users been properly trained on the safety, theory of operation and limitations of the fume hood?	Y	N
		Do all users understand techniques for: <ul style="list-style-type: none"> <input type="checkbox"/> Cleaning and decontamination of the hood's interior <input type="checkbox"/> Loading supplies and equipment, <input type="checkbox"/> Spill control and clean up, <input type="checkbox"/> Shutting down the fume hood? <input type="checkbox"/> Where to work within the enclosure <input type="checkbox"/> Carbon (and if equipped, HEPA) filter maintenance <input type="checkbox"/> The operation and warning provided by the airflow alarm 	Y	N
		Are users aware of ergonomic factors that can cause unnecessary fatigue or personal discomfort?	Y	N

Protector® Echo/Airo Series Filtered Fume Hoods IQ/OQ Protocol #1060201

3	Cleaning			
3a	Exterior Cleaning	Has the exterior of the hood been cleaned of dust that accumulated throughout installation?	Y	N
3b	Interior Cleaning	Has the fume hood's interior surfaces been cleaned and decontaminated appropriately for the work that is about to be performed in it?	Y N/A	N

C. Performance Qualification

NOTE: This Performance Qualification section is only a recommendation of some basic items to consider for your protocol. Your protocol should include tests and inspections that are pertinent to the applications performed within the equipment.

Step	Description	Suggested Criteria
1	Periodic Certification	
1a	Fume Hood Performance	<p>Certification should be done at a minimum annually. An experienced certifier can verify the fume hood's performance. Is the fume hood's current certification within the acceptable timeframe set by your organization? Has there been a procedure established if a fume hood is found to have exceeded its certification due date?</p> <p>While operating the hood, weekly verify containment and air velocity by using visible smoke.</p> <p>Face velocity profile done monthly will verify the face velocity is within the proper operating range.</p> <p>Is the next required certification noted in your quality system's preventive maintenance or certification schedule?</p>
2	Maintenance	
2a	Service valves	If equipped, verify proper operation of service valves.
2b	Fluorescent Lamp	Regular maintenance should ensure that the Fluorescent Lamp is operating properly.

D. Summary

Labconco Protector Series Filtered Fume Hoods IQ/OQ Document 1060201

Equipment Location _____

Protector Fume Hood Ser. No. _____ Model No. _____

User Protocol _____ Revision (or Date published) _____

Contact (print name): _____

Title: _____

Review the “Response” columns for answers of “NO.” Use the area below to describe the deficiency or unacceptable results. Those deficiencies are to be followed with an instruction for “Corrective Actions.” Once acceptable results are obtained, the deficiency is “accepted” by initialing the Corrective Action.

Step	Deficiency followed by Corrective Action	Initial